

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

PRED-TFC-RIAD – Medak district – Providing BT on road from Raghavapur to Chinthamadka via Hasanmeerapur, Dommacheruvu – Granting of post facto Extension of agreement time up to 31.10.2012 without imposing the liquidated damages - Orders – Issued.

-X-
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT
G.O.Rt.No. 470 **Dated: 19.3.2013**

Dated: 19.3.2013
Read the following:

1. G.O.Ms.No.666, GA (RIAD) Dept, dated. 21.12.2009
2. From the CE,PR,RIAD,Hyd Lr.No.AEE/ DEE4/ RIAD TFC - XVII MDK/ Raghavapur /2010, dt.11.3.2013

*** * * * ***

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD - RIAD, Hyderabad in her letter 2nd read above, Government after careful examination of the proposal, hereby grant post facto Extension of Agreement Time up to 31.10.2012 i.e for (445) days without liquidated damages, in respect of work, "Providing BT on road from Raghavapur to Chinthamadka via Hasanmeerapur, Dommacheruvu" Medak district sanctioned under Twelfth Finance Commission RIAD, as the delay was not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD-RIAD , Hyderabad, is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, NABARD-RIAD , Hyderabad.
The Superintending Engineer, Panchayat Raj, Medak district.
Copy to:
The PS to Minister (Panchayat Raj & RWS)
Sc / Sf

//FORWARDED:: BY ORDER//

SECTION OFFICER